



PROMACH PTE. LTD.

8 Temasek Boulevard, Level 42, Suntec Tower Three, Singapore-038988
Tel: 6829 2136 | E-mail: enquiry@promachpl.com | Website: www.promachpl.com
Company REG/GST No: 202008249W



PREVENTIVE MAINTENANCE SERVICE REPORT

REPORT NO.	SERVICE DATE	TIME IN / OUT	TECHNICIAN(S)
FCU-2026-0728-0001	28 Jul 2026	09:15 AM / 11:45 AM	K. Suresh, Ramesh Kumar

1. CLIENT & SITE INFORMATION	2. EQUIPMENT INFORMATION
Client Name : Paragon Shopping Mall	Equipment Category : Fan Coil Unit
Site Name : Paragon Commercial Complex	Equipment Tag No. : FCU-101
Building / Area : Main Tower	Equipment Description : FCU-101
Location : Level 1 / Room 101	Brand / Model : Daikin / FXMQ20PAVE
Work Order No. : WO-2026-0728-101	Serial No. : R123456
PO No. : PO-2026-0550	Capacity / Motor : 2.0 TR Three Phase
Service Type : Monthly Maintenance	Asset No. : ASSET-ACMV-FCU-0001

QR CODE
FCU-101

3. MAINTENANCE CHECKLIST											
No.	Checklist Item	Yes	No	N.A.	Remarks	No.	Checklist Item	Yes	No	N.A.	Remarks
1	Unit condition clean and good	'	-	-	Good	6	Fan blades clean and balanced	'	-	-	Balanced
2	Filter condition clean and good	'	-	-	Clean	7	Motor condition clean and good	'	-	-	No vibrati
3	Cooling coil clean	'	-	-	Dry & clea	8	Electrical connections tight	'	-	-	All tight
4	Drain pan clean and no blockage	'	-	-	No blockag	9	Insulation normal	'	-	-	Normal
5	Drain line flow test	'	-	-	Flow OK	10	Overall operation satisfactory	'	-	-	Satisfacto

4. MEASUREMENT READINGS									
Parameter	Actual	Normal Range	Unit	Status	Parameter	Actual	Normal Range	Unit	Status
Fan Motor Current (R)	1.25	1-1.8	A	Norm	Supply Air Temperature	13.6	12-16	deg (	Norm
Fan Motor Current (Y)	1.28	1-1.8	A	Norm	Return Air Temperature	24.8	22-26	deg (	Norm
Fan Motor Current (B)	2.05	1-1.8	A	Abn	Room Temperature	23.7	22-24	deg (	Norm
Average Current	1.53	1-1.8	A	Abn	Relative Humidity	56.0	40-60	% RH	Norm
Voltage (R-Y)	415	380-420	V	Norm	Supply Air Static Pressure	120	80-150	Pa	Norm
Voltage (Y-B)	414	380-420	V	Norm	Frequency	50.0	49-51	Hz	Norm
Voltage (B-R)	416	380-420	V	Norm	Power	0.56	0.2-1.2	KW	Norm

5. FINDINGS & RECOMMENDATIONS	6. SPARE PARTS USED	7. SERVICE SUMMARY						
Findings: - High current on B Phase (2.05 A). Recommendations: - Check motor condition and bearings o	<table><tr><th>Item Description</th><th>Qty</th><th>Remarks</th></tr><tr><td colspan="3"></td></tr></table>	Item Description	Qty	Remarks				Overall Condition: Good Service Completed: Further Action: Next Service Due: 28 Aug 2026
Item Description	Qty	Remarks						

8. SIGNATURES & ACKNOWLEDGEMENT			
Technician K. Suresh 28 Jul 2026 11:45 AM	Supervisor (Optional) M. Kumar 28 Jul 2026 12:00 PM	Client Representative Mr. John Tan 28 Jul 2026 12:15 PM	Company Stamp PROMACH PTE. LTD.

