



# PROMACH PTE. LTD.

8 Temasek Boulevard Level 42, Suntec Tower Three, Singapore-038988  
Tel: 6829 2136, E-mail: enquiry@promachpl.com, Website: www.promachpl.com  
Company UEN / GST No: 202008249W



## SERVICE REPORT / DELIVERY ORDER

REPORT NO.

**4122**

### CUSTOMER

**Changi General Hospital**

### ADDRESS / SERVICE LOCATION

**Level 1 Pharmacy, MB Building**

### REPORT DATE

**18 Jul 2026**

### SERVICE MONTH

**July 2026**

### STATUS

**Completed**

### SERVICE TYPE

**Regular Service**

## SERVICE SUMMARY

Monthly service for the Level 2 AHU, one pre-cool unit and four air curtain units at the Level 1 Pharmacy entrance and exit.

### Work performed

- Completed the monthly preventive service.
- Serviced the Level 2 AHU and recorded running-current and megger readings.
- Serviced one pre-cool unit inside the Level 2 AHU room.
- Serviced two air curtains at the Pharmacy entrance and two at the Pharmacy exit.

## AHU-L2-10 - AIR HANDLING UNIT

### BRAND

**Daikin**

### MODEL

**DMTB-1421B**

### SERIAL

**Not recorded**

### LOCATION

**Level 2 AHU Room**

## Checklist results

- |     |                                                                                |
|-----|--------------------------------------------------------------------------------|
| YES | Check filter manometer and replace filter if necessary                         |
| YES | Change air filter, filter frames and AHU frame slot                            |
| YES | Flush cooling coil with water and comb dented fins                             |
| YES | Clean fan motor, impeller, fan scroll and blower blade                         |
| YES | Check and ensure chilled water actuator function                               |
| YES | Clean dust from AHU housing, piping and ducts                                  |
| YES | Carry out housekeeping within the surrounding AHU room                         |
| YES | Lubricate fan and motor bearing; clean grime and hardened grease from housings |



dun & bradstreet  
D-U-N-S NUMBER 659837257  
© [2020] Promach Pte. Ltd. All Rights Reserved.



# PROMACH PTE. LTD.

8 Temasek Boulevard Level 42, Suntec Tower Three, Singapore-038988  
Tel: 6829 2136, E-mail: enquiry@promachpl.com, Website: www.promachpl.com  
Company UEN / GST No: 202008249W



## SERVICE REPORT / DELIVERY ORDER

REPORT NO.

**4122**

### Measurements

R-PHASE CURRENT

**5.3 A**

Y-PHASE CURRENT

**5.5 A**

B-PHASE CURRENT

**5.2 A**

R-PHASE MEGGER

**5.1 MOhm**

Y-PHASE MEGGER

**5.6 MOhm**

B-PHASE MEGGER

**5.2 MOhm**

Equipment note: AHU running is normal.

### PFCU-L2-3-1 - PRE-COOL UNIT

BRAND

**Daikin**

MODEL

**EU000**

SERIAL

**Not recorded**

LOCATION

**Level 2 AHU Room - inside**

### Checklist results

YES

Wash filter media and frames; clean filter slot

YES

Check coil face and comb coil fins if necessary

YES

Check and clean the blowers

YES

Check for abnormal noise while the unit is running

YES

Clean condensate tray and remove sludge; replace anti-fungi tablet in drain pan

YES

Vacuum and clean the condensate drain line

YES

Check and record the off-coil temperature

YES

Check thermostat settings

### Measurements

OFF-COIL TEMPERATURE

**Not recorded**

Equipment note: Coil dirty. Needs chemical wash.



dun & bradstreet  
D-U-N-S NUMBER 659837257  
© [2020] Promach Pte. Ltd. All Rights Reserved.



# PROMACH PTE. LTD.

8 Temasek Boulevard Level 42, Suntec Tower Three, Singapore-038988  
Tel: 6829 2136, E-mail: enquiry@promachpl.com, Website: www.promachpl.com  
Company UEN / GST No: 202008249W



## SERVICE REPORT / DELIVERY ORDER

REPORT NO.

**4122**

### AIR CURTAIN 1 - AIR CURTAIN

| BRAND | MODEL  | SERIAL   | LOCATION                  |
|-------|--------|----------|---------------------------|
| KDK   | 3015UA | 25060281 | Level 1 Pharmacy Entrance |

#### Checklist results

- YES** Check blower motor for proper function
- YES** Wipe down housing exterior to remove dust and grime
- YES** Clean fan blowers thoroughly and remove dust from blades
- YES** Check fan balance and rotation for smooth operation
- YES** Vacuum and flush the condensate drain line
- YES** Test controller responsiveness and communication with the air curtain unit

Equipment note: Air curtain running is normal.

### AIR CURTAIN 2 - AIR CURTAIN

| BRAND | MODEL  | SERIAL   | LOCATION                  |
|-------|--------|----------|---------------------------|
| KDK   | 3015UA | 25060278 | Level 1 Pharmacy Entrance |

#### Checklist results

- YES** Check blower motor for proper function
- YES** Wipe down housing exterior to remove dust and grime
- YES** Clean fan blowers thoroughly and remove dust from blades
- YES** Check fan balance and rotation for smooth operation
- YES** Vacuum and flush the condensate drain line
- YES** Test controller responsiveness and communication with the air curtain unit

Equipment note: Air curtain running is normal.



dun & bradstreet  
D-U-N-S NUMBER 659837257  
© [2020] Promach Pte. Ltd. All Rights Reserved.



# PROMACH PTE. LTD.

8 Temasek Boulevard Level 42, Suntec Tower Three, Singapore-038988  
Tel: 6829 2136, E-mail: enquiry@promachpl.com, Website: www.promachpl.com  
Company UEN / GST No: 202008249W



## SERVICE REPORT / DELIVERY ORDER

REPORT NO.

**4122**

### AIR CURTAIN 3 - AIR CURTAIN

| BRAND | MODEL  | SERIAL   | LOCATION                     |
|-------|--------|----------|------------------------------|
| KDK   | 3015UA | 25060277 | Level 1 Pharmacy Exit - near |

#### Checklist results

- YES** Check blower motor for proper function
- YES** Wipe down housing exterior to remove dust and grime
- YES** Clean fan blowers thoroughly and remove dust from blades
- YES** Check fan balance and rotation for smooth operation
- YES** Vacuum and flush the condensate drain line
- YES** Test controller responsiveness and communication with the air curtain unit

Equipment note: Air curtain running is normal.

### AIR CURTAIN 4 - AIR CURTAIN

| BRAND | MODEL  | SERIAL   | LOCATION                     |
|-------|--------|----------|------------------------------|
| KDK   | 3015UA | 25060278 | Level 1 Pharmacy Exit - near |

#### Checklist results

- YES** Check blower motor for proper function
- YES** Wipe down housing exterior to remove dust and grime
- YES** Clean fan blowers thoroughly and remove dust from blades
- YES** Check fan balance and rotation for smooth operation
- YES** Vacuum and flush the condensate drain line
- YES** Test controller responsiveness and communication with the air curtain unit

Equipment note: Air curtain running is normal.



dun & bradstreet  
D-U-N-S NUMBER 659837257  
© [2020] Promach Pte. Ltd. All Rights Reserved.



# PROMACH PTE. LTD.

8 Temasek Boulevard Level 42, Suntec Tower Three, Singapore-038988  
Tel: 6829 2136, E-mail: enquiry@promachpl.com, Website: www.promachpl.com  
Company UEN / GST No: 202008249W



SERVICE REPORT / DELIVERY ORDER

REPORT NO.

**4122**

## COMPLETION AND ACKNOWLEDGEMENT

COMPLETED BY

**Kabilan, Manimuthu**

ACKNOWLEDGED BY

**Authorised Customer Representative**

CUSTOMER DESIGNATION

**Changi General Hospital  
Representative**

SIGNED DATE

**18 Jul 2026**

### Remarks

This month's service was completed. The pre-cool unit coil is dirty/choked and requires a chemical wash.

**FOLLOW-UP: Arrange chemical washing for the pre-cool unit coil.**



dun & bradstreet  
D-U-N-S NUMBER 659837257  
© [2020] Promach Pte. Ltd. All Rights Reserved.