



CUSTOMER

Changi General Hospital

ADDRESS / SERVICE LOCATION

Level 1 Pharmacy, MB Building

REPORT DATE

18 Jul 2026

SERVICE MONTH

July 2026

STATUS

Completed

SERVICE TYPE

Not marked on source form

SERVICE SUMMARY

Monthly service for the Level 2 AHU, one pre-cool unit and four air curtain units at the Level 1 Pharmacy entrance and exit.

Work performed

- Completed the monthly preventive service.
- Serviced the Level 2 AHU and recorded running-current and megger readings.
- Serviced one pre-cool unit inside the Level 2 AHU room.
- Serviced two air curtains at the Pharmacy entrance and two at the Pharmacy exit.

AHU-L2-10 - AIR HANDLING UNIT

BRAND

Daikin

MODEL

DMTB-1421B (?)

SERIAL

Not recorded

LOCATION

Level 2 AHU Room

Checklist results

YES

Check filter manometer and replace filter if necessary

YES

Change air filter, filter frames and AHU frame slot

YES

Flush cooling coil with water and comb dented fins

YES

Clean fan motor, impeller, fan scroll and blower blade

YES

Check and ensure chilled water actuator function

YES

Clean dust from AHU housing, piping and ducts

YES

Carry out housekeeping within the surrounding AHU room

YES

Lubricate fan and motor bearing; clean grime and hardened grease from housings

Measurements

R-PHASE CURRENT

5.3 A

Y-PHASE CURRENT

5.5 A

B-PHASE CURRENT

5.2 A

R-PHASE MEGGER

5.1 MOhm

Y-PHASE MEGGER

5.6 MOhm

B-PHASE MEGGER

5.2 MOhm



Equipment note: AHU running is normal.

PFCU-L2-3-1 - PRE-COOL UNIT

BRAND	MODEL	SERIAL	LOCATION
Daikin	EU000 (?)	Not recorded	Level 2 AHU Room - inside

Checklist results

- YES Wash filter media and frames; clean filter slot
- YES Check coil face and comb coil fins if necessary
- YES Check and clean the blowers
- YES Check for abnormal noise while the unit is running
- YES Clean condensate tray and remove sludge; replace anti-fungi tablet in drain pan
- YES Vacuum and clean the condensate drain line
- YES Check and record the off-coil temperature
- YES Check thermostat settings

Measurements

OFF-COIL TEMPERATURE

Not recorded

Equipment note: Coil dirty. Needs chemical wash.

AIR CURTAIN 1 - AIR CURTAIN

BRAND	MODEL	SERIAL	LOCATION
KDK	3015UA	25060281	Level 1 Pharmacy Entrance

Checklist results

- YES Check blower motor for proper function
- YES Wipe down housing exterior to remove dust and grime
- YES Clean fan blowers thoroughly and remove dust from blades
- YES Check fan balance and rotation for smooth operation



PROMACH PTE. LTD.

8 Temasek Boulevard, Level 42, Suntec Tower Three, Singapore 038988
6829 2136 | enquiry@promachpl.com | www.promachpl.com
Company UEN / GST No: 202008249W

SERVICE REPORT / DELIVERY ORDER

#4122

YES

Vacuum and flush the condensate drain line

YES

Test controller responsiveness and communication with the air curtain unit

Equipment note: Air curtain running is normal.

AIR CURTAIN 2 - AIR CURTAIN

BRAND

KDK

MODEL

3015UA

SERIAL

25060278

LOCATION

Level 1 Pharmacy Entrance

Checklist results

YES

Check blower motor for proper function

YES

Wipe down housing exterior to remove dust and grime

YES

Clean fan blowers thoroughly and remove dust from blades

YES

Check fan balance and rotation for smooth operation

YES

Vacuum and flush the condensate drain line

YES

Test controller responsiveness and communication with the air curtain unit

Equipment note: Air curtain running is normal.

AIR CURTAIN 3 - AIR CURTAIN

BRAND

KDK

MODEL

3015UA

SERIAL

25060277

LOCATION

Level 1 Pharmacy Exit - near

Checklist results

YES

Check blower motor for proper function

YES

Wipe down housing exterior to remove dust and grime

YES

Clean fan blowers thoroughly and remove dust from blades

YES

Check fan balance and rotation for smooth operation

YES

Vacuum and flush the condensate drain line

YES

Test controller responsiveness and communication with the air curtain unit



Equipment note: Air curtain running is normal.

AIR CURTAIN 4 - AIR CURTAIN

BRAND	MODEL	SERIAL	LOCATION
KDK	3015UA	25060278	Level 1 Pharmacy Exit - near

Checklist results

- | | |
|-----|--|
| YES | Check blower motor for proper function |
| YES | Wipe down housing exterior to remove dust and grime |
| YES | Clean fan blowers thoroughly and remove dust from blades |
| YES | Check fan balance and rotation for smooth operation |
| YES | Vacuum and flush the condensate drain line |
| YES | Test controller responsiveness and communication with the air curtain unit |

Equipment note: Air curtain running is normal.

COMPLETION AND ACKNOWLEDGEMENT

COMPLETED BY
Kabilan, Manimuthu

ACKNOWLEDGED BY
Customer name not legible on source scan

CUSTOMER DESIGNATION
**Changi General Hospital
Representative**

SIGNED DATE
18 Jul 2026

Remarks

This month's service was completed. The pre-cool unit coil is dirty/choked and requires a chemical wash.

FOLLOW-UP: Arrange chemical washing for the pre-cool unit coil.

Source transcription review

- The customer-name line is blank; Changi General Hospital is written in the address/location fields.
- The handwritten AHU and pre-cool model characters are partially unclear and are marked with (?).
- Serial number 25060278 appears for both Air Curtain 2 and Air Curtain 4 in the source pages; confirm the second entry before production use.
- The customer representative signed the source, but the handwritten name is not reliably legible.