



CUSTOMER	REPORT DATE	STATUS
Tuas Power Generation Pte. Ltd.	17 Jul 2026	Completed
ADDRESS / SERVICE LOCATION	SERVICE MONTH	SERVICE TYPE
60 Tuas South Avenue 9, Singapore 637607	July 2026	Not marked on source form

SERVICE SUMMARY

DLP Service No. 6 for DX AHU-15 at the Fan Control Building.

Work performed

- Checked blower bearing and pulley.
- Washed AHU filters and vacuumed the filters.
- Cleaned the drain tray and vacuumed the drain.
- Checked AHU damper operation.
- Checked the outdoor unit and completed the service wash.

DX AHU-15 - AIR HANDLING UNIT

BRAND	MODEL	SERIAL	LOCATION
Not recorded	Not recorded	Not recorded	Fan Control Building

Checklist results

YES	Check blower bearing and pulley
YES	Wash AHU filters and vacuum filters
YES	Clean drain tray and vacuum drain
YES	Check AHU damper operation
YES	Check outdoor unit and complete service wash

Measurements

AHU average current	CU average current
29.02 A	31.30 A

Equipment note: Service completed and acknowledged by the customer.



COMPLETION AND ACKNOWLEDGEMENT

COMPLETED BY

Karthi (?), Arun, Marimuthu (?)

ACKNOWLEDGED BY

Nasir Bin Abdul Majid

CUSTOMER DESIGNATION

Sr Tech Officer (SS)

SIGNED DATE

23 Jul 2026

Remarks

No remarks were entered on the source report.

Source transcription review

- The Regular Service, Warranty Service and Complaints boxes are all unmarked.
- The first and third technician names are handwritten and have been transcribed as Karthi and Marimuthu with review markers.
- One handwritten work-description line is partially unclear; the application keeps a conservative normalized transcription.
- The report date is 17 Jul 2026; the customer acknowledgement is dated 23 Jul 2026.