



CUSTOMER	REPORT DATE	STATUS
Changi General Hospital	18 Jul 2026	Completed
ADDRESS / SERVICE LOCATION	SERVICE MONTH	SERVICE TYPE
Level 1 Pharmacy, MB Building	July 2026	Not marked on source form

SERVICE SUMMARY

Monthly service for the Level 2 AHU, one pre-cool unit and four air curtain units at the Level 1 Pharmacy entrance and exit.

Work performed

- Completed the monthly preventive service.
- Serviced the Level 2 AHU and recorded running-current and megger readings.
- Serviced one pre-cool unit inside the Level 2 AHU room.
- Serviced two air curtains at the Pharmacy entrance and two at the Pharmacy exit.

AHU-L2-10 - AIR HANDLING UNIT

BRAND	MODEL	SERIAL	LOCATION
Daikin	DMTB-1421B (?)	Not recorded	Level 2 AHU Room

Checklist results

YES	Check filter manometer and replace filter if necessary
YES	Change air filter, filter frames and AHU frame slot
YES	Flush cooling coil with water and comb dented fins
YES	Clean fan motor, impeller, fan scroll and blower blade
YES	Check and ensure chilled water actuator function
YES	Clean dust from AHU housing, piping and ducts
YES	Carry out housekeeping within the surrounding AHU room
YES	Lubricate fan and motor bearing; clean grime and hardened grease from housings



Measurements

R-phase current 5.3 A	Y-phase current 5.5 A	B-phase current 5.2 A
R-phase megger 5.1 MOhm	Y-phase megger 5.6 MOhm	B-phase megger 5.2 MOhm

Equipment note: AHU running is normal.

PFCU-L2-3-1 - PRE-COOL UNIT

BRAND	MODEL	SERIAL	LOCATION
Daikin	EU000 (?)	Not recorded	Level 2 AHU Room - inside

Checklist results

YES	Wash filter media and frames; clean filter slot
YES	Check coil face and comb coil fins if necessary
YES	Check and clean the blowers
YES	Check for abnormal noise while the unit is running
YES	Clean condensate tray and remove sludge; replace anti-fungi tablet in drain pan
YES	Vacuum and clean the condensate drain line
YES	Check and record the off-coil temperature
YES	Check thermostat settings

Measurements

Off-coil temperature Not recorded

Equipment note: Coil dirty. Needs chemical wash.



AIR CURTAIN 1 - AIR CURTAIN

BRAND	MODEL	SERIAL	LOCATION
KDK	3015UA	25060281	Level 1 Pharmacy Entrance

Checklist results

YES	Check blower motor for proper function
YES	Wipe down housing exterior to remove dust and grime
YES	Clean fan blowers thoroughly and remove dust from blades
YES	Check fan balance and rotation for smooth operation
YES	Vacuum and flush the condensate drain line
YES	Test controller responsiveness and communication with the air curtain unit

Equipment note: Air curtain running is normal.

AIR CURTAIN 2 - AIR CURTAIN

BRAND	MODEL	SERIAL	LOCATION
KDK	3015UA	25060278	Level 1 Pharmacy Entrance

Checklist results

YES	Check blower motor for proper function
YES	Wipe down housing exterior to remove dust and grime
YES	Clean fan blowers thoroughly and remove dust from blades
YES	Check fan balance and rotation for smooth operation
YES	Vacuum and flush the condensate drain line
YES	Test controller responsiveness and communication with the air curtain unit

Equipment note: Air curtain running is normal.



AIR CURTAIN 3 - AIR CURTAIN

BRAND	MODEL	SERIAL	LOCATION
KDK	3015UA	25060277	Level 1 Pharmacy Exit - near

Checklist results

YES	Check blower motor for proper function
YES	Wipe down housing exterior to remove dust and grime
YES	Clean fan blowers thoroughly and remove dust from blades
YES	Check fan balance and rotation for smooth operation
YES	Vacuum and flush the condensate drain line
YES	Test controller responsiveness and communication with the air curtain unit

Equipment note: Air curtain running is normal.

AIR CURTAIN 4 - AIR CURTAIN

BRAND	MODEL	SERIAL	LOCATION
KDK	3015UA	25060278	Level 1 Pharmacy Exit - near

Checklist results

YES	Check blower motor for proper function
YES	Wipe down housing exterior to remove dust and grime
YES	Clean fan blowers thoroughly and remove dust from blades
YES	Check fan balance and rotation for smooth operation
YES	Vacuum and flush the condensate drain line
YES	Test controller responsiveness and communication with the air curtain unit

Equipment note: Air curtain running is normal.



COMPLETION AND ACKNOWLEDGEMENT

COMPLETED BY

Kabilan, Manimuthu

ACKNOWLEDGED BY

Customer name not legible on source scan

CUSTOMER DESIGNATION

Changi General Hospital
Representative

SIGNED DATE

18 Jul 2026

Remarks

This month's service was completed. The pre-cool unit coil is dirty/choked and requires a chemical wash.

FOLLOW-UP: Arrange chemical washing for the pre-cool unit coil.

Source transcription review

- The customer-name line is blank; Changi General Hospital is written in the address/location fields.
- The handwritten AHU and pre-cool model characters are partially unclear and are marked with (?).
- Serial number 25060278 appears for both Air Curtain 2 and Air Curtain 4 in the source pages; confirm the second entry before production use.
- The customer representative signed the source, but the handwritten name is not reliably legible.